IOWA DEPARTMENT OF TRANSPORTATION

TO OFFICE: District 1 **DATE:** September 3, 2013

ATTENTION: Scott Dockstader REF.: Polk County

IM-035-4(160)87--13-77

FROM: Chris Malmberg - HDR PIN: 10-77-035-010

OFFICE: Design

SUBJECT: Field Exam (D2)

A field exam was held on Wednesday, August 14, 2013, to review the proposed plan for the new bridge and associated roadway for NE 54th Avenue. The plan accommodates an interim rural 3-lane roadway and ultimate urban 5-lane roadway.

Those present for the field exam included the following: Tony Gustafson and Cy Quick from the District Office; John Narigon and Wes Mayberry from the Office of Design; John Clute from the Office of Bridges and Structures; Dave Widick and Nicole Cuva from the Office of Right of Way; Randy Hyler from the Office of Location and Environment; Joe Jurasic from Federal Highway Administration; Chris Malmberg, Al Nelson, and Joe Spradling from HDR Engineering; Kurt Bailey from Polk County, and Mark Mueller from the City of Ankeny.

NE 54th Avenue is a local roadway over Interstate 35. The projected 2017 ADT and 2040 ADT traffic is 1,800 vpd and 2,800 vpd respectively, with 8 % trucks.

The existing bridge over Interstate 35 will be replaced with a larger structure to accommodate the current concept for the ultimate I-35/80/235 Northeast Mixmaster system interchange. The horizontal and vertical alignment for NE 54th Avenue will be revised to accommodate the larger bridge and structure depths. Full width outside shoulders on I-35 will be added upon bridge replacement to eliminate the current design exception.

The interim roadway typical section of NE 54th Avenue is comprised of 38 ft. wide pavement with 10 ft. partially paved shoulders, including 2 ft. paved and 8 ft. granular. A 14 ft. center turn lane will be developed west of the bridge through the NE 22nd Street intersection to accommodate left turn movements. East of the bridge the interim roadway typical section is comprised of 24 ft. wide pavement with 10 ft. partially paved shoulders including 2 ft. paved and 8 ft. granular. The horizontal alignment for NE 54th Avenue will match the ultimate south lanes on the bridge to accommodate future widening of two additional lanes on the north side of the roadway.

The ultimate roadway typical section of NE 54th Avenue is a five lane urban section with a raised median and left turn lanes.

Per discussion at the meeting, Polk County noted the sidewalk is not required on NE 54th Avenue in the ultimate condition. The typical section will provide for the grading and a sidewalk can be paved at a later date, if desired. For this design, the sidewalk will be eliminated from the plans.

Also per the meeting, further coordination is required with Kimball Olson to verify the bridge

aesthetics for the bridges.

A single bridge will be required. An 828' X 44'-5 continuous welded girder bridge over Interstate 35 in the interim condition. The 44'-5 width will accommodate two 10 ft. shoulders and two 12 ft. lanes. In the ultimate condition, the interim bridge will be widened to 65'-0 The 65 ft. width will accommodate four 12 ft. lanes, a 4 ft. raised center turn lane and 4 ft. shy to the face of barrier.

Traffic will be maintained on Interstate 35 at all times with the exception of placing the new bridge beams. During this time, only short term closures will be required. Traffic on NE 54th Avenue will be detoured during construction.

Permanent and temporary right of way will be required.

The preliminary earthwork quantities indicate approximately 13,350 cubic yards of class 10 borrow material will be required for interim construction and 19,280 cubic yards of class 10 borrow material with be required for ultimate construction.

No plans are included in this submittal; however, plan sheets where provided at the field exam and submitted electronically prior to the meeting. A mark up of the D2 plan set, reflecting the agreed upon Field Exam comments, is located at the following Iowa DOT link:

pw:\\projectwise.dot.int.lan:PWMain\Documents\Projects\7703501010\Design\(161) NE $22^{nd}.St\Design Events\ D2 Submittal\$

This project is currently scheduled for a FY 2017 letting. The current estimated interim construction cost in today's dollars is \$7,519,900 (this includes \$812,600 for roadway items and \$6,707,300 for bridge items). The current estimated ultimate construction cost in today's dollars is \$8,920,500 (this includes \$1,474,700 for roadway items and \$7,445,800 for bridge items).

After the field exam on August 14, 2013, the decision by the Iowa DOT was made to revise the roadway and bridge designs to include a normal crown on the proposed interim bridge and not carry forward ultimate roadway and bridge configurations to the D5 design level due to the projected traffic volumes do not warrant the additional lanes within the design year. The bridge design will accommodate a potential future bridge widening to both sides, accounting for the current concept for the ultimate I-35/80/235 Northeast Mixmaster system interchange.

CMM/JJS

cc:	R. Hyler	J. Clute	J. Narigon
	W. Mayberry	W. N. Cameron	T. Gustafson
	N. Cuva	C. Quick	J. Jurasic-FHWA
	M. J. Sankey	S. J. Gent	L.C. Funnell
	M. J. Kennerly	D. A. Widick	W. Sorenson
	D. L. Maifield	T. L. Gettings	E.C. Wright
	K. K. Patel	J. P. Rost	K. D. Nicholson
	R. L. Stanley	S. C. Marler	T. Crouch
	D. R. Tebben	M. D. Masteller	D. Matulac
	M. A. Swenson	C. B. Brakke	J. W. Smith
	N. L. McDonald	D. A. Popp	B. Bradley

G. A. Novey
J. Vortherms
J. Tibodeau
J. Lavine
M. Mueller-City of Ankeny

D. R. Claman B. Hofer Ed Engle (RR) J. R. Schoenrock C. Malmberg (HDR) J. McCollough Maria Hobbs (RR) D. Zeiman

K. Bailey-Polk County

	INDEX OF SHEETS	
No. DESCRIPTION		
A Sheets A.1 A.2 B Sheets B.1 - 7 D Sheets * D.1	Title Sheets Title Sheet Location Map Sheet Typical Cross Sections and Details Roadway Typical Sections and Details Mainline Plan and Profile Sheets Plan & Profile Legend & Symbol Information Sheet	
* D.2 E Sheets * E.1 - 6	Interstate I-35 Plan Sheet Side Road Plan and Profile Sheets NF 54th Avenue	
G Sheets G.1 - 2 G.3 - 4	Survey Sheets Survey Control Reference Ties and Bench Marks Horizontal Control Alignment Geometry	
J Sheets * J.1 * J.2 * J.3 * J.4	Traffic Control and Staging Sheets Traffic Control & Staging Notes Traffic Control & Staging Legend & Symbol Info. Sheet Detour Map Traffic Control & Staging Sheet	
V Sheets V.1 - 2	Bridge and Culvert Situation Plans Bridge Situation Plans	
X Sheets X.1 - 66	Side Road Cross Sections Side Road Cross Sections	
	* Color Plan Sheets	



Iowa Department of Transportation

Highway Division

THERSTATE PLANS OF PROPOSED IMPROVEMENT ON THE PRIMARY ROAD SYS

NE 54TH AVENUE - INTERIM AND ULTIMATE

SCALES: As Noted

Refer to the Proposal Form for list of applicable specifications.

NO MILEAGE SUMMARY



REVISIONS

PROJECT IDENTIFICATION NUMBER

10-77-035-010 PROJECT NUMBER IM-035-4(160)87--13-77

R.O.W. PROJECT NUMBER

For Project Location Map Refer to Sheet A.2

B1/03/05 COMPLETE: FEBRUARY 14,2014

DESIGN DA	ATA URBAN
2017 AADT 2040 AADT	1800 V.P.D. 2800 V.P.D.
2040 DHV TRUCKS	345 V.P.H.
Total Design ESALs	


SHEET NO.	NAME	TYPE
A.1	X	Primary Signature Block
X	X	X


PRELIMINARY PLANS

Subject to change by final design.

D2 PLAN SUBMITTAL Date: August 14, 2013


SHEET NUMBER A. 1 IM-035-4(160)87--13-77 POLK COUNTY PROJECT NUMBER DESIGN TEAM HDR\lowa DOT IOWA DOT






See Tab 100-24 for pavement quantities. See Tab 112-9 for curbed shoulder quantities.

NE 54TH AVENUE INTERIM







See Tab 100-24 for pavement quantities.

See Tab 112-9 for curbed shoulder quantities.

NE 54TH AVENUE INTERIM

ENGLISH IOWA DOT DESIGN TEAM HDR\Iowa DOT POLK COUNTY PROJECT NUMBER IM-035-4(160)87--13-77 SHEET NUMBER B.2





Shoulder Jointing: Longitudinal joint not required when distance from back of curb to nearest joint is less than 15':

Single pour: L-2 Staged: KT-2 Transverse:C at 20' spacing

			2_Curb_ MODIFIED
STATION T	O STATION	P	Curb Type See PV-102
2220+20.65	2231+13.00	3.0	6" STANDARD
2239+45.00	2247+40.00	3.0	6" STANDARD

BEGIN STATION	END STATION
2219+42.65	2231+13.00
2239+45.00	2247+40.00

Longitudinar joint. L-2			
BEGIN STATION	END STATION		
2219+42 65	2231+13.00		

BEGIN STATION	END STATION	0	0	(E)
		Feet	Feet	Feet
2222+06.00	2222+89.50	3.0	3.0	12.5
2222+89.50	2223+60.00	0	9.25	9.25
2223+60.00	2224+55.00	12.5 - 3.0	3.0	3.0 - 12.5
2224+55.00	2225+80.00	3.0	3.0	12.5
2225+80.00	2226+77.00	0	9.25	9.25

	4DP_Raised_Out_ MODIFIED			
BEGIN STATION	END STATION	(A) Feet	B Feet	
2230+25.00	2231+13.00	1.5	1.5	
2239+45.00	2241+00.75	1.5	1.5	
2241+00.75	2244+08.82	1.5 - 11.0	1.5	
2244+08.82	2247+40.00	11.0	1.5	

Match Line

Match Line Base Line

 -©+-	 © · · · ·
'E' Joint	'E' Joint
- 2%	1% →
€ 2%	1% →
6" PCC Raised Paved Median —	Granular Subbase Material (Incidental to PCC Median)
1	I
ļ	D 'E' Joint
	'E' Joint 2% →
	\$6.36.36.36.36.36.36.36.36.36.36.36.36.36
, ←19	% 6" PCC Raised Paved Median — 2% → Granular Subbase Material (Incidental to PCC Median)

Mainline Jointing: Transverse joints: CD at 20' spacing Longitudinal joint: L-2

0

Feet

3.0

FND STATION

2221+30.00

2222+06.00

2227+16.93

2230+25.00

0

Feet

3.0 12.5 - 3.0 3.0 - 12.5

3.0 12.5 3.0

3.0 12.5 - 3.0 3.0

12.5 3.0

Feet

BEGIN STATION	END STATION		
2219+42.65	2230+30.00		
2243+00.00	2247+40.00		

BEGIN

STATION

2219+81.00

2221+30.00

2226+77.00

2227+16.93

Shoulder Jointing: Longitudinal joint not required when distance from back of curb to nearest joint is less than 15':

Single pour: L-2 Staged: KT-2 Transverse:C at 20' spacing

STATION TO	STATION	P Feet	Curb Type See PV-102
2220+28.25	2231+13.00	3.0	6" STANDARD
2239+45.00	2247+40.00	3.0	6" STANDARD

See Tab 100-24 for pavement quantities.

See Tab 112-9 for curbed shoulder quantities.

NE 54TH AVENUE ULTIMATE

SHEET NUMBER B.4 IM-035-4(160)87--13-77 POLK COUNTY PROJECT NUMBER DESIGN TEAM HDR\lowa DOT IOWA DOT

